Texas Commission on Environmental Quality BACKFLOW PREVENTION ASSEMBLY TEST AND MAINTENANCE REPORT

		st be completed for ea			d and dated original m	ust be submitt	ted to the p	ublic water supplier	for reco	rdkeepir	ig *purposes:	
	E OF PWS	:	City Of Lear	nder								
PWS ID#: 2460012												
			O. Box 319, Leander, TX 78646									
PWS CONTACT PERSON: Christi Willi												
ADDRESS OF SERVICE: 1424 Donetto Dr												
The backflow prevention assembly detailed below has been tested and maintained as required by commission regulations												
and is	certified to	be operating w										
				KFLO	W PREVENTI	ON ASSI	EMBLY	(BPA):			()	
	Reduced Pressure Principle (RPBA)				Reduced Pressure Principle-Detector (RPBA-D) Type II							
□ Double Check Valve (DCVA)				Double Check-Detector (DCVA-D) Type II □								
	☐ Pressure Vacuum Breaker (PVB)				Spill-Resistant Pressure Vacuum Breaker (SVB)							
Manuel	Co 4	Main: Analla	Dron	2001	Size: Main: 1" Bypass:							
Manufacturer: Model Number:		Main: Apollo Byp Main: DC4A Byp			BPA Location:		4' SE of meter					
								Residential Landscape Irrigation				
Serial Number: Main: 88798C Bypass: BPA Serves: Residential Landsca									anusce	ipe iii	gation	
		T		т-		_		T		and the second	***	
Reason for test: New 🗵 Existing 🗆 Replacement 🗆 Old Model/Serial #												
Is the assembly installed in accordance with n			nanufac	facturer recommendations and/or local			al codes?	X	Yes	□ No		
Is the assembly installed on a non-potable water					pply (auxiliary)?					Yes	⊠ No	
						<i>T</i>	т.					
TEST RESUL		D 1 1D		1 (DDD 1)	Type II		PVB & SVB					
		Reduced Pressu	ly (RPBA)	Assem	Assembly		VB &	SAR				
PAS	ss 🛛	L	CVA									
TC A	IL 🗆		2 nd Check	Relief Valve		Bypass Check		Air Inlet		Check Valve		
		1 st Check		-			1		1		. 1	
Initial Test Date: 07/01/24 Time: 12:10PM		Held at 1.8 psid	Held at 1.8	1						Held at		
		Closed Tight Closed Tigh		nt 🔼	psid Did not			Did not open		psid		
		Leaked	Leaked			Leaked \square		Did it fully open (Yes □ /No □)		Leaked 📙		
		*			open 🔲							
Repairs	and	Main:		**************************************								
Materials Main.												
Used** Bypass:												
			1	• • •		TT 11	1	0 1.4	1	TT 11	.1	
Test At		Held at psid	Held at _ ps	£	Opened at	Held at	psid	Opened at	psia	Held :	at	
Repair		Closed Tight	Closed Tig	ght	psid	Closed				psiu		
Date:						Tight \square			- 1			
Time:		L	1						_	L	- Wisconstitution	
				ing req	uired for DCVA				T			
Differential pressure gauge used:								Non-Potable:				
Make/Model: MIDWEST/845-3 SN: 10200408 Date tested for accuracy: 02/27/2024											7/2024	
Remar	ks:	Supply line pro	essure: 60 psi	10								
		zappij inte pr	psi	1								
0	N	T C: 1:	o · 1	T	T:1 TT	Many		Trans n	12m - 1			
Company Name: Company Addres		L Sinclair	Services Inc.	1	Licensed Tester Name (Print/Type): Lewis R. Sinclair							
		C 1 D 3	TW 70/10									
		ss: Cedar Parl	k, TX 78613		Licensed Tester Name (Signature):							
Company Phone #: 512-5		#: 512-563-8	3-8762		BPAT License	#	BP000	2815	X.	7		
		L'annual Francisco		-	License Expiration Date: 02/12/2026							

The above is certified to be true at the time of testing.

* TEST RECORDS MUST BE KEPT FOR AT LEAST THREE YEARS [30 TAC §290.46(B)]

** USE ONLY MANUFACTURER'S REPLACEMENT PARTS