

Maintenance Check List

Maintenance Che	CK LIST
Installation Completion Date: 9-17-15	
Address: 174 Jayne Cv.	
The following items have been provided and system owner or system owner's representati	
 The manufacturer's manual for the constant of the irrigation system. The corrected or re-drawn design plant installation and components of the system. Location and operation of the isolation. 	ntenance and the recommended d to the controller indicating the tem and contact information. ns indicating the actual stem.
Irrigation system owner/representative This irrigation system has been installed in state and local laws, ordinances, rules, regulate system and determined that it has been i irrigation plan and is properly adjusted for twater at this time.	lations or orders. I have tested nstalled according to the
JASON E STUBBLEFIELD	Irrigator/Date Irrigation Technician/ Date



POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
1.2	Beds	Spray Bubbl	ur 10.12
3.6	Turf	Sprays	25
7.9	Turf	Rotors	45

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinkle						
3		Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft
37		Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	
24	•	Rain Bird 10Q	10Q	30 psi	0.39 gpm	
2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
1		Rain Bird 5000-MPR-30-F - 5004-PL-FC	MPR-30-F	45 psi	5.78 gpm	
3	•	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	
4	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC		45 psi	1.4 gpm	30 ft
1		Rain Bird 5000-MPR-30-T - 5004-PL-PC	MPR-30-T	45 psi	1.85 gpm	30 ft
14	•	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	
20	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	
Meters/P	umps	**************************************				
1	M			1		
Backfloy	Devices			J.		
1	€	Febco 715 - 1"	715 - 1"	1		
Control \	/alves	,				
10		Rain Bird 100-DVF	100-DVF	1		
Y-Strain	ers / Filter	S				
1	-	Febco 650A-1"	4305	1		
Irrigation	Accesso	ries				
1	M	Nelson 9501-100IN	9501-100IN	1		
1	A	Rain Bird E-4c	E-4c	1		
1		Rain Bird RSD-BEx	RSD-BEx			
Lateral L	ine Pipe			,		
807 ft		Class 200 1"	0	1		
Mainline	Pipe		L.C.			


174 JAYNE CV

Design pressure all zones 65psi.





JASON STUBBLEFIELD 9/17/2015



Water Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft
Service Line Information	
Pipe Category	Class 200 PVC
Pipe Size	Class 200 1"
Length	5 ft
Velocity	5 fps
Recommendations	
Maximum Recommended Flow	13 gpm
Available Working Pressure	58.39 psi

