

Maintenance Check List

Installation Completion Date: 9.30.15

Address: 18108 Monarch Botterfly Way

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- · The manufacturer's manual for the controller.
- · A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- · Location and operation of the isolation valve.

Irrigation system owner/representative

Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.



Irrigator/Date

Irrigation Technician/ Date

Best of Texas

POBOX 776 HUTTO, TX 78634

(512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
	Bed	Spray-Bubbl	er 10-12
2-5	Turf	Sprays	25
6-11	Turf	Rotors	45
12	Grass	Drip	30

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Sprinkle	ers			
7		Rain Bird 10F - 1804	10F	30 psi
21	•	Rain Bird 10H - 1804	10H	30 psi
25	•	Rain Bird 10Q	10Q	30 psi
3	0	Rain Bird 1300A-F	1300AF	30 psi
1		Rain Bird 5000-MPR-30-F - 5004-PL-FC	MPR-30-F	45 psi
5		Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi
15	٠	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi
6	•	Rain Bird 8H - 1804	8H	30 psi
9	•	Rain Bird 8Q - 1804	8Q	30 psi
Meters/F	umps			
1	M			
Backflor	w Devices	S		_
1	8	Febco 715 - 1"	715 - 1"	
Control	Valves			
13	*	Rain Bird 100-DVF	100-DVF	
Y-Strain	ers / Filte	ers		
1	-	Febco 650A-1"	4305	7
Irrigatio	n Access	ories		_
1	Del.	Nelson 9501-100IN	9501-100IN	
1	.Au	Rain Bird E-4c	E-4c	
1		Rain Bird RSD-BEx	RSD-BEx	
Lateral I	ine Pipe			
1044 ft		Class 200 1"	0	
Mainline	Pipe			
204 ft		Class 200 1"	0	
Drip Tub	ing			
352 ft		Rain Bird LD-09-12	LD-09-12	
	_			_

Description

Part Number | Pressure | Flow | Radius

1.58 gpm 10 ft 0.79 gpm 10 ft 0.39 gpm 10 ft

1.7 gpm 0 ft 5.78 gpm 30 ft 2.96 gpm 30 ft 1.4 gpm 30 ft 0.52 gpm 8 ft 0.26 gpm 8 ft

Irrigation Quantity Symbol

Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft
Service Line Information	
Pipe Category	
Pipe Category	
	Class 200 PVC

Maximum Recommended Flow 13 gpm Available Working Pressure 58.39 psi

Available Working Pressure

18108 MONARCH BUTTERFLY WAY Design pressure all zones 65psi.





JASON STUBBLEFIELD 9/30/2015



