

Maintenance Check List

Installation Completion Date: 0.1.15

Address: 2617 Shumard Bluff Dr.

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- · The manufacturer's manual for the controller.
- · A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative

Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.



Irrigator/Date

Irrigation Technician/ Date

Best of Texas

POBOX 776 HUTTO, TX 78634

(512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
1	Bed	Spray Bubbler	10-12
2-4	Turf	sprays	25
5-6	Turf	ROTOTS	45
	Grass	Drip	30

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Quantity	Symbol	Description	Part Number	Droceuro	
Sprinkler	s		T dit Hullinger	riessure	
2	•	Rain Bird 10F - 1804	10F	20 ==:	
19	•	Rain Bird 10H - 1804	10H	30 psi	1
20	•	Rain Bird 10Q	10Q	30 psi	(
2	0	Rain Bird 1300A-F	1300AF	30 psi	(
2	•	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	30 psi	1
4	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	2
6	•	Rain Bird 8H - 1804	8H	45 psi	1
14	•	Rain Bird 8Q - 1804	8Q	30 psi	0
Meters/Pu	mps	1001	ou	30 psi	0
1	M				
Backflow	17773				
dacknow					
0	(GC)	Febco 715 - 1"	715 - 1"		
Control Va	alves				
8		Rain Bird 100-DVF	100-DVF		
Y-Strainer	s / Filters	3	100 011		
1	-	Febco 650A-1"	4305		
Irrigation /	Accessor	ies	4000		
1	M	Nelson 9501-100IN	9501-100IN		
1		Rain Bird E-4c	E-4c		
1		Rain Bird RSD-BEx	RSD-BEx		
Lateral Lin			KOD-DEX		
717 ft		Class 200 1"	0		
Mainline P			U		
	-	Class 200 1"	0		
Drip Tubin		1	U		
153 ft		Rain Bird LD-09-12	LD-09-12		


2617 SHUMARD BLUFF DR


Design pressure all zones 65psi.





JASON STUBBLEFIELD 10/01/2015





Service Line Informati	on
Pipe Category	Class 200 PVC
Pipe Size	Class 200 1"
Length	5 ft
Velocity	5 fps

1.58 gpm 10 ft 0.79 gpm 10 ft 0.39 gpm 10 ft 1.7 gpm 0 ft 2.96 gpm 30 ft 1.4 gpm 30 ft 0.52 gpm 8 ft 0.26 gpm 8 ft

Recommendations	
Maximum Recommended Flow	13 gpm
Available Working Pressure	58 30 nei

