

#### Maintenance Check List

Installation Completion Date: 10/5/15

Address: 6916 Donato Place

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- · Location and operation of the isolation valve.

Irrigation system owner/representative

Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.



Irrigator/Date

Irrigation Technician/ Date



POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
	Bed	Spray Bubl	our 10-12
2-4	Turf	Sprays	25
5-6	Turf	Rotoks	45
7	Grass	Drip	30
		1	

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

## MAINTENANCE ITEMS

Backflow device - Test Annually (Call Louis Sinclair 563-8762)

Y-strainer - Check annually for debris

Heads - Run system monthly to check for leaks or broken nozzles

Valve covers - Trim grass around cover to expose

Controller - Check seasonally for correct run times

Winter - Run system briefly every 2 weeks if system remains in off position

Sprinkle	Symbol	Description	Part Number	Pressure	Flow	Radius
	rs					1100100
2		Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft
20	•	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	
21	•	Rain Bird 10Q	10Q	30 psi	0.39 gpm	
2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
1	•	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	
5	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
5	•	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	
10	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	
Meters/P	umps				Size Spiii	0 11
1	M					
Backflov	v Devices					
	(DC)	Febco 715 - 1"	715 - 1"			
Control	Valves					
3	•	Rain Bird 100-DVF	100-DVF			
Y-Strain	ers / Filters	S	100 0 11			
	G3	Febco 650A-1"	4305			
rrigation	Accessor	ries	1000			
	M	Nelson 9501-100IN	9501-100IN		1	5 1"
	A	Rain Bird E-4c	E-4c		11	4.2
	N	Rain Bird RSD-BEx	RSD-BEx		11	GPM
ateral L	ine Pipe				_	ZONE
317 ft		Class 200 1"	0		4	ZONE
Mainline	Pipe					17
297 ft		Class 200 1"	0		ă	1 1
Orip Tubi	ng					1
33 ft		Rain Bird LD-09-12	LD-09-12			


### **6916 DONATO PLACE**

#### Design pressure all zones 65psi.





# **JASON STUBBLEFIELD** 10/5/2015



Water Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft

Service Line Informati	on
Pipe Category	Class 200 PVC
Pipe Size	Class 200 3/4"
Length	5 ft
Velocity	5 fps

Recommendations		
Maximum Recommended Flow	10.59 gpm	
Available Working Pressure	58 15 nsi	

