

Maintenance Check List

Installation Completion Date: 11-9-15


Address: 2705 Marganta Court.

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- · The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.



Best of Texas

POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
1	bed	Spraybubb	LEB 10-12
2-5	turf	Spraus	25
10-7	turf	hotors	45
8	grass	drip	30
	J		
		1	

Month	Average	
	Cycles	
Jan.	3	
Feb.	3	
March	4	
April	4	
May	7	
June	9	
July	11	
Aug.	11	
Sept.	9	
Oct.	6	
Nov.	4	
Dec.	3	

MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinkle	rs					
4		Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft
32	•	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	10 ft
23	•	Rain Bird 10Q	10Q	30 psi		10 ft
2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
4	•	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	30 ft
4	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
8	•	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	
8	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	
Meters/P	umps			•		
1	M			1		
Backflow	Devices			ı		
1	<u>@</u>	Febco 715 - 1"	715 - 1"			
Control \	/alves			,		
9	•	Rain Bird 100-DVF	100-DVF			
Y-Strain	ers / Filter	5				
1	600	Febco 650A-1"	4305	Ì		
Irrigation	Accesso	ries				
1	M	Nelson 9501-100IN	9501-100IN			
1	A	Rain Bird E-4c	E-4c			
1	N	Rain Bird RSD-BEx	RSD-BEx			
Lateral L	ine Pipe					
871 ft		Class 200 1"	0			
Mainline	Pipe			•		
236 ft		Class 200 1"	0			
Drip Tubi	ing					
123 ft	1	Rain Bird LD-09-12	LD-09-12	i		

Water Source #1			
Meter Size			
Static Pressure	65 psi		
Elevation Change	0 ft		
Service Line Information			
Pipe Category	Class 200 PVC		
Pipe Size	Class 200 1"		
Length	5 ft		
Velocity	5 fps		
Recommendations			
Maximum Recommended Flow	0 gpm		
Available Working Pressure	58.5 psi		

2705 MARGARITA COURT.

Design pressure all zones 65psi.





JASON STUBBLEFIELD 11/9/2015

