

Maintenand	ce Check List
Installation Completion Date: 11-11-	15
Address: 3208 Aurelia	Lane
The following items have been provide system owner or system owner's representations.	
<ul> <li>frequency of maintenance is att</li> <li>A permanent sticker has been a</li> </ul>	re maintenance and the recommended tached attached to the controller indicating the on system and contact information. In graph of the system.
Irrigation system owner/representative.  This irrigation system has been install state and local laws, ordinances, rules the system and determined that it has irrigation plan and is properly adjuste water at this time.	led in accordance with all applicable s, regulations or orders. I have tested
JASON E. STUBBLEFIELD	Irrigation Technician/ Date



POBOX 776 HUTTO, TX 78634

(512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
	bed	Sprau-bubl	oler 10-12
2-4	turf	sprag	25
5-8	turf	rotor	45
9	grass	drip	30
	7		

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

## **MAINTENANCE ITEMS**

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinkler	S	**************************************				
2		Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft
30	•	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	
13	•	Rain Bird 10Q	10Q	30 psi	0.39 gpm	
2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
2		Rain Bird 5000-MPR-30-F - 5004-PL-FC	MPR-30-F	45 psi	5.78 gpm	30 ft
6	•	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	
8		Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
9	•	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	8 ft
15	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	
Meters/Pu	umps					
1	M			1		
Backflow	Devices					
1	8	Febco 715 - 1"	715 - 1"	1		
Control V	alves					
10		Rain Bird 100-DVF	100-DVF	1		
Y-Straine	rs / Filter			,		
1	esse	Febco 650A-1"	4305	1	320	<b>UA 8</b>
Irrigation	Accesso		1,1000			
1	M	Nelson 9501-100IN	9501-100IN	1		
1	A	Rain Bird E-4c	E-4c	1	Day	
1	- 1	Rain Bird RSD-BEx	RSD-BEx	1	Des	sign p
Lateral Li	ne Pipe					
839 ft		Class 200 1"	0	1		
Mainline I	Pipe					
206 ft		Class 200 1"	0	1		
Drip Tubi	na					

Water Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft
Service Line Information	
Pipe Category	Class 200 PVC
Pipe Size	Class 200 1"
Length	5 ft
Velocity	5 fps
Recommendations	
Maximum Recommended Flow	13 gpm
Available Working Pressure	58 39 nsi

## 3208 AURELIA LANE.

7 T

Design pressure all zones 65psi.

6 1" 12.94 GPM

ZONE 2

5 1-8.72 GPM





## ZONE 7 ZONE 6 8 1-5,76 GPM ZONE 8 13.4 GPM

8 1" 8.99 GPM

ZONE 9

## **JASON STUBBLEFIELD** 11/11/2015

