

Maintenance	Check List
Installation Completion Date:    -   4-	<u>5</u>
Address: 482 Menon Dr.	
The following items have been provide system owner or system owner's representations.	
<ul> <li>frequency of maintenance is attached.</li> <li>A permanent sticker has been attached.</li> </ul>	maintenance and the recommended ched ached to the controller indicating the system and contact information.  I plans indicating the actual he system.
Irrigation system owner/representative	Date
This irrigation system has been installed state and local laws, ordinances, rules, in the system and determined that it has be irrigation plan and is properly adjusted water at this time.	regulations or orders. I have tested een installed according to the
GITE OF TELE	Irrigator/Date

Irrigation Technician/ Date



POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
	bed	spray-bubl	blest 10-12
2-5	turf	soraus	25
6-11	turf	to tors	45
12	grass	dip	30
	U		
		-	

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

## MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

## Irrigation

Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinkler	S					
4		Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft
30	•	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	10 ft
24	•	Rain Bird 10Q	10Q	30 psi	0.39 gpm	10 ft
4	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
4	•	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	30 ft
20	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
1		Rain Bird 8F - 1804	8F	30 psi	1.05 gpm	8 ft
6	•	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	8 ft
9	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft

# Water Source #1 Meter Size Static Pressure Elevation Change 5/8 inch meter 65 psi 0 ft

Service Line Informati	on
Pipe Category	Class 200 PVC
Pipe Size	Class 200 3/4"
Length	5 ft
Velocity	5 fps

Recommendations	
Maximum Recommended Flow	10.59 gpm
Available Working Pressure	58.15 psi

Meters/Pt	ımps		
1	M		
Backflow	Device	s	•
1	8	Febco 715 - 1"	715 - 1"
Control V	alves		
13		Rain Bird 100-DVF	100-DVF
Y-Straine	rs / Filte	ers	
1	-	Febco 650A-1"	4305
Irrigation	Access	ories	
1	M	Nelson 9501-100IN	9501-100IN
1	A	Rain Bird E-4c	E-4c
1		Rain Bird RSD-BEx	RSD-BEx
Lateral Li	ne Pipe		
1212 ft		Class 200 1"	0
Mainline I	Pipe		
278 ft		Class 200 1"	0
Drip Tubi	ng		
106 ft		Rain Bird LD-09-12	LD-09-12

### **682 MERION DR**

Design pressure all zones 65psi.





# **JASON STUBBLEFIELD** 11/14/2015



