

Maintenance Check List

Installation Completion Date: 12-17-15

Address: 2521 Shumard Bluff Drive

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.



Irrigator/Date

Irrigation Technician/ Date



POBOX 776 HUTTO, TX 78634

(512)228-4833 (512)852-9633 fax

Description	Head Type	Run Time(Minutes)
bed		10-12
turf	spraus	25
turf	potors	45
avass	drip	30
0		
		•
		bed spray-bubbler turf sprays turf rotors

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

MAINTENANCE ITEMS

Backflow device - Test Annually (Call Louis Sinclair 563-8762)

Y-strainer - Check annually for debris

Heads - Run system monthly to check for leaks or broken nozzles

Valve covers - Trim grass around cover to expose

Controller - Check seasonally for correct run times

Winter - Run system briefly every 2 weeks if system remains in off position

Quantity	Symbol	Description	David Marrie	15		
Sprinkler	s		Part Number	Pressure	Flow	Radius
2		Rain Bird 10F - 1804	100			
32	•	Rain Bird 10H - 1804	10F	30 psi	1.58 gpm	10 ft
27	•	Rain Bird 10Q	10H	30 psi	0.79 gpm	10 ft
1	0	Rain Bird 1300A-F	10Q	30 psi	0.39 gpm	10 ft
2		Rain Bird 5000-MPR-30-F - 5004-PL-FC	1300AF	30 psi	1.7 gpm	0 ft
4	•	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-F	45 psi	5.78 gpm	30 ft
6		Rain Bird 5000-MPR-30-Q - 5004-PL-PC		45 psi	2.96 gpm	30 ft
8	•	Rain Bird 8H - 1804		45 psi	1.4 gpm	30 ft
8	•	Rain Bird 8Q - 1804	8H	30 psi	0.52 gpm	8 ft
Meters/Pu	mps	1004	8Q	30 psi	0.26 gpm	
1	M					
Backflow	Devises					
1		F-1 745				
Control Va		Febco 715 - 1"	715 - 1"			
0	€	Rain Bird 100-DVF	100-DVF			_
Y-Strainer	s / Filters		100-041			
		Febco 650A-1"	1205			
rrigation A	ccessori	es	4305			
		Nolson DEO1 100M				
		Dain Died CCD 444	9501-100IN			
		Dain Died DOD DE	ESP4ME			
ateral Line	e Pine	Adiri Bild NSD-BEX	RSD-BEx			
55 ft -		Class 200 1"				
lainline Pi	no	Class 200 1	0			
	-					
		Class 200 1")			-
rip Tubing						
3 ft	F	Rain Bird LD-09-12	D-09-12			- 1

2521 SHUMARD BLUFF DRIVE Design pressure all zones 65psi.





JASON STUBBLEFIELD 12/17/2015





