

## Maintenance Check List

Installation Completion Date: 12-10-15


Address: 3212 Avrelia Lane

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.



Irrigator/Date

Irrigation Technician/ Date

Date



POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
1	bed	spray-but	oler 10-12
2-5	turf	sprays	25
6-7	turf	To tors	45

Month	Average	
	Cycles	
Jan.	3	
Feb.	3	
March	4	
April	4	
May	7	
June	9	
July	11	
Aug.	11	
Sept.	9	
Oct.	6	
Nov.	4	
Dec.	3	

## **MAINTENANCE ITEMS**

Backflow device – Test Annually (Call Louis Sinclair 563-8762) Y-strainer – Check annually for debris

Heads - Run system monthly to check for leaks or broken nozzles

Valve covers - Trim grass around cover to expose

Controller - Check seasonally for correct run times

Winter - Run system briefly every 2 weeks if system remains in off position

Quantity	Symbol	Description	Part Number	Proceuro	Flow	Radius
Sprinkler	S		- artivalliber	riessuie	FIOW	Radius
3		Rain Bird 10F - 1804	10F	30 psi	1 E0 ann	10.0
32	•	Rain Bird 10H - 1804	10H	30 psi	1.58 gpm 0.79 gpm	
19	•	Rain Bird 10Q	10Q	30 psi		
2	0	Rain Bird 1300A-F	1300AF	30 psi	0.39 gpm	10 ft
2	•	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	1.7 gpm	0 ft
4	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	2.96 gpm	30 ft 30 ft
6	•	Rain Bird 8H - 1804	8H	30 psi	1.4 gpm 0.52 gpm	
8	•	Rain Bird 8Q - 1804	8Q	30 psi		
Meters/Pu	imps		OQ	30 psi	0.26 gpm	BIL
1	M					
Backflow	Devices					
1	66)	Febco 715 - 1"	715 - 1"			
Control V	alves					
8	•	Rain Bird 100-DVF	100-DVF			
Y-Straine	s / Filters		100-201			
1	-	Febco 650A-1"	4305			
Irrigation	Accessor	ries				
1	M	Nelson 9501-100IN	9501-100IN			
1	A	Rain Bird ESP-4Me	ESP4ME			
1	N	Rain Bird RSD-BEx	RSD-BEx			
Lateral Lin	ne Pipe		THOS BEX			
595 ft		Class 200 1"	0			
Mainline P	ipe		0			
147 ft		Class 200 1"	0			

Water Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft

Service Line Informati	on
Pipe Category	Class 200 PVC
Pipe Size	Class 200 3/4"
Length	5 ft
Velocity	5 fps

Recommendations	
Maximum Recommended Flow	10.59 gpm
Available Working Pressure	58.15 psi

## 3212 AURELIA LANE

Design pressure all zones 65psi.





## **JASON STUBBLEFIELD** 12/10/2015

