

Maintenance Check List

Installation Completion Date: 2-16-15

Address: 4008 Castella Cove

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.



Irrigator/Date

Irrigation Technician/ Date

Best of Texas

POBOX 776 HUTTO, TX 78634

(512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
1-2	bed	Spray-bubl	er 10-12
56	turf	Sprays	25
7-11	turt	rotok	45

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

MAINTENANCE ITEMS


Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Irrigati	on			
Quantity	Symbol	Description	Part Number	Pressu
Sprinkler	S			
2		Rain Bird 10F - 1804	10F	30 psi
33	•	Rain Bird 10H - 1804	10H	30 psi
15	•	Rain Bird 10Q	10Q	30 psi
2		Rain Bird 5000-MPR-30-F - 5004-PL-FC	MPR-30-F	45 psi
4	•	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi
13	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi
9	•	Rain Bird 8H - 1804	8H	30 psi
11	•	Rain Bird 8Q - 1804	8Q	30 psi
Meters/Pi	ımps			
1	M			
Backflow	Devices			
1	(ec)	Febco 715 - 1"	715 - 1"	
Control V	alves			
12	•	Rain Bird 100-DVF	100-DVF	
Y-Straine	rs / Filter	S		-
1	0	Febco 650A-1"	4305]
Irrigation	Accesso	ries		
1	M	Nelson 9501-100IN	9501-100IN]
1	A	Rain Bird ESP-4Me	ESP4ME	
1		Rain Bird RSD-BEx	RSD-BEx	
Lateral Li	ne Pipe			
873 ft		Class 200 1"	0	
Mainline	Pipe			
210 ft		Class 200.1"	0]

4008 CASTELLA COVE Design pressure all zones 65psi.



JASON STUBBLEFIELD 12/16/2015



Water Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft
Service Line Information	Class 200 PVC
Pipe Category	
Pipe Size	Class 200 PVC
Pipe Category Pipe Size Length Velocity	

Maximum Recommended Flow 13 gpm Available Working Pressure 58.39 psi

Flow

1.58 gpm 10 ft 0.79 gpm 10 ft 0.39 gpm 10 ft 5.78 gpm 30 ft 2.96 gpm 30 ft 1.4 gpm 30 ft 0.52 gpm 8 ft 0.26 gpm 8 ft

