


Maintenance Check List

nstallation Completion Date: 12-19-15
ddress: 4832 Fione Trail
he following items have been provided and explained to the irrigation ystem owner or system owner's representative.
 The manufacturer's manual for the controller. A seasonal watering schedule. A list of components that require maintenance and the recommended frequency of maintenance is attached A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information. The corrected or re-drawn design plans indicating the actual installation and components of the system. Location and operation of the isolation valve.
rigation system owner/representative Date
his irrigation system has been installed in accordance with all applicable ate and local laws, ordinances, rules, regulations or orders. I have tested be system and determined that it has been installed according to the

irrigation plan and is properly adjusted for the most efficient application of water at this time.



Best of Texas

POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
1	bed	spray-bubbler	10-12
2-4	turf	sprays	25
5-8	turf	votors	45
9	grass	drip	30
	2		

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762) Y-strainer – Check annually for debris

Heads - Run system monthly to check for leaks or broken nozzles

Valve covers - Trim grass around cover to expose

Controller - Check seasonally for correct run times

Winter - Run system briefly every 2 weeks if system remains in off position

Quantity	Symbol	Description	D . M			
Sprinkler		Description	Part Number	Pressure	Flow	Radius
19	•	Rain Bird 10H - 1804				
14	•	Rain Bird 100	10H	30 psi	0.79 gpm	10 ft
2		Rain Bird 5000-MPR-30-F - 5004-PL-FC	10Q	30 psi	0.39 gpm	
4		Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-F	45 psi	5.78 gpm	30 ft
10	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	30 ft
16		Rain Bird 8H - 1804	MPR-30-Q	45 psi	1.4 gpm	30 ft
7	•	Rain Bird 8Q - 1804	8H	30 psi	0.52 gpm	8 ft
Meters/Pu	mps	1004	8Q	30 psi	0.26 gpm	8 ft
1	M					
Backflow						
1	R	F-b 74F 45				
Control Va		Febco 715 - 1"	715 - 1"			
10						
		Rain Bird 100-DVF	100-DVF			
Y-Strainer	s / Filters		100 01			
1		Febco 650A-1*	4305			
Irrigation A	ccessor	es	4305			
1		Nelson 0504 400M				
1		Dair Blad FOR 444	9501-100IN			
1		Pain Rind DCD DC	ESP4ME			
Lateral Lin	e Pipe	THE PROPERTY OF THE PROPERTY O	RSD-BEx			
746 ft		Class 200 1"				
Mainline Pi	ne	0,000 200 1	0			
		Class 200 48				
Orip Tubing		Class 200 1"	0			
27 ft						
11 12		Rain Bird LD-09-12	D-09-12			

Water Source #1		
Meter Size	5/8 inch meter	
Static Pressure	65 psi	
Elevation Change	0 ft	
Service Line Information		
Pipe Category	Class 200 PVC	
Pipe Size	Class 200 PVC	
Length	5 ft	
Velocity	5 fps	
Recommendations		
Maximum Recommended Flow	13 gpm	
Available Working Pressure	58.39 psi	

4832	FI	\cap D	TD	AH

Design pressure all zones 65psi.





JASON STUBBLEIELD 12/19/2015

