

## Maintenance Check List

Installation Completion Date: 11-16-15

Address: 112 San Michelle


The following items have been provided and explained to the irrigation system owner or system owner's representative.

- · The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative

Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.



Irrigator/Date

Irrigation Technician/ Date



POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
1-4	bed	Sprau-bub	bler 10-12 26
5-9	turf	spraus	25
10-12	turf	ro turs	46

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

## **MAINTENANCE ITEMS**

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinkler	S					
8		Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft
38	•	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	10 ft
24	•	Rain Bird 10Q	10Q	30 psi	0.39 gpm	10 ft
2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
1		Rain Bird 5000-MPR-30-F - 5004-PL-FC	MPR-30-F	45 psi	5.78 gpm	30 ft
5	•	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	30 ft
5 5 3	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
		Rain Bird 8F - 1804	8F	30 psi	1.05 gpm	8 ft
45	•	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	8 ft
20	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft
Meters/Pu	umps					
1	[M]			1		
Backflow	Devices					
1	0	Febco 715 - 1"	715 - 1"	1		
Control V	alves				44	12 S/
13	- 6	Rain Bird 100-DVF	100-DVF	1		12 3/
Y-Straine	rs / Filter	s		*		
1	-	Febco 650A-1"	4305	]	Design	1 pre
Irrigation	Accesso	ries				
1	DCI	Nelson 9501-100IN	9501-100IN	7		
1	A	Rain Bird ESP-4Me	ESP4ME	1		
1		Rain Bird RSD-BEx	RSD-BEx			
Lateral Li	ne Pipe					
1283 ft		Class 200 1"	0		100	>5
Mainline I	Pipe			-		00
217 ft		Class 200 1"	0	1	\	_

	_		
	30 psi 30 psi 30 psi	1.05 gpm	8 ft 8 ft
)	45 psi 45 psi	2.96 gpm 1.4 gpm	30 ft
	45 psi	5.78 gpm	30 ft
	30 psi	1.7 gpm	0 ft
	30 psi	0.39 gpm	10 ft

Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft
Service Line Information Pine Category	Class 200 PVC
Pipe Category	Class 200 PVC
Pipe Size	Class 200 3/4"
Length	5 ft
Velocity	5 fps
Recommendations	
Maximum Recommended Flow	10.59 gpm
Available Working Pressure	59 15 pci

ZONE 6

## 112 SAN MICHELLE

Design pressure all zones 65psi.

