

Maintei	nance Check I	_ist
Installation Completion Date: 17	-30-15	
Address: 417 Sterling	Ridge	
The following items have been prosystem owner or system owner's re	ovided and ex epresentative.	plained to the irrigation
 The manufacturer's manual A seasonal watering schedu A list of components that re frequency of maintenance is A permanent sticker has bee warranty period for the irrig The corrected or re-drawn d installation and components Location and operation of the 	equire maintents attached to gation system a lesign plans in softhe system	ance and the recommended the controller indicating the and contact information. dicating the actual
Irrigation system owner/representa	ntive	Date
This irrigation system has been ins state and local laws, ordinances, ruthe system and determined that it hirrigation plan and is properly adjusted at this time.	iles, regulation has been instal	ns or orders. I have tested led according to the
ASON E STUBBLEFIELD	Irrig	gator/Date

Irrigation Technician/ Date

Best of Texas

POBOX 776 HUTTO, TX 78634

(512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
1 2 2	bed	spray-bubb	oli tio-12
4-9	torf	Sprays	25
10.	arass	rotors	45
	1916	arip	30

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

MAINTENANCE ITEMS

Backflow device - Test Annually (Call Louis Sinclair 563-8762)
Y-strainer - Check annually for debris
Heads - Run system monthly to check for leaks or broken nozzles
Valve covers - Trim grass around cover to expose
Controller - Check seasonally for correct run times
Winter - Run system briefly every 2 weeks if system remains in off position

Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinkler		•				
4		Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft
16		Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	10 ft
13	•	Rain Bird 10Q	10Q	30 psi	0.39 gpm	10 ft
1		Rain Bird 5000-MPR-30-F - 5004-PL-FC	MPR-30-F	45 psi	5.78 gpm	30 ft
2	•	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	30 ft
20	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
4	•	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	8 ft
4	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft
Meters/Pu	ımps					
1	M			ĺ.		
Backflow	Devices					
1	8	Febco 715 - 1"	715 - 1"			
Control V	alves					
11		Rain Bird 100-DVF	100-DVF			
Y-Straine	rs / Filter	5				
1	-	Febco 650A-1"	4305	1		
Irrigation	Accesso	ries				
1	×	Nelson 9501-100IN	9501-100IN			
1	A	Rain Bird ESP-4Me	ESP4ME			
1		Rain Bird RSD-BEx	RSD-BEx			
Lateral Li	ne Pipe					
960 ft	_	Class 200 1"	0			
Mainline F	Pipe					
		Class 200 1"	0			
Drip Tubir	na					

Water Source #1		
Meter Size	5/8 inch meter	
Static Pressure	65 psi	
Elevation Change	O ft	
Service Line Information	n	
Pipe Category	Class 200 PVC	
Pipe Category Pipe Size	Class 200 PVC Class 200 1"	
	Class 200 PVC Class 200 1" 5 ft	

Recommendations	
Maximum Recommended Flow	13 gpm
Available Working Pressure	58.39 psi

417 STERLING RIDGE Design pressure all zones 65psi.





JASON STUBBLEFIELD 12/30/2015



