

Maintenance Check List

Installation Completion Date: 2-2-2016


Address: 2856 Coral Valley Drive

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative	Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.





POBOX 776 HUTTO, TX 78634

(512)228-4833 (512)852-9633 fax

Zone#	Description	Head Type	Run Time(Minutes)
	bed	3 pray-bubbl	er 10-12
2-5	turf	koraus	25
10-10	turf	lotors	45
4	grass	drip	130
	PM-PM-NP Pro-Pro-Pro-Pro-Pro-Pro-Pro-Pro-Pro-Pro-		
	To provide the second s		

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

MAINTENANCE ITEMS

Backflow device - Test Annually (Call Louis Sinclair 563-8762)
Y-strainer - Check annually for debris
Heads - Run system monthly to check for leaks or broken nozzles
Valve covers - Trim grass around cover to expose
Controller - Check seasonally for correct run times
Winter - Run system briefly every 2 weeks if system remains in off position

Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinkler) Description	i cui i i cui i i cui	11000010	1 120	
1		Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft
20	0	Rain Bird 10H - 1804	10H	30 psi		10 ft
20 26 2	0	Rain Bird 10Q	10Q	30 psi	0.39 gpm	10 ft
2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
10	0	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	30 ft
10 10 9 8	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC		45 psi	1.4 gpm	30 ft
9	•	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	
8	0	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft
Meters/Pi	ımps		-			
1	M			1		
Backflow	Devices					
1	€	Febco 715 - 1"	715 - 1"]		
Control V	alves					
12	•	Rain Bird 100-DVF	100-DVF	1		
Y-Straine	rs / Filter	S		•		
1	a	Febco 650A-1"	4305	Ī		
Irrigation	Accesso	ries	***************************************	•		
1	M	Nelson 9501-100IN	9501-100IN	1		
1	A	Rain Bird ESP-4Me	ESP4ME			
1	N N	Rain Bird RSD-BEx	RSD-BEx	1		
Lateral Li	ne Pipe					
1263 ft		Class 200 1"	0	1		
Mainline	Pipe					
373 ft		Class 200 1"	0			
Drip Tubi	na		***************************************	•	0050	0
483 ft		Rain Bird LD-09-12	LD-09-12	1	2856	Cor

Water Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft

Service Line Informati	on
Pipe Category	Class 200 PVC
Pipe Size	Class 200 1"
Length	5 ft
Velocity	5 fps

Recommendations		
Maximum Recommended Flow	13 gpm	
Available Working Pressure	58.39 psi	

2856 Coral Valley Drive

Design pressure all zones 65psi.

