


## Maintenance Check List

Installation Completion Date: 4-11-16
Address: 2720 Mazaro Way
The following items have been provided and explained to the irrigation system owner or system owner's representative.
The manufacturer's manual for the controller.
<ul> <li>A seasonal watering schedule.</li> </ul>
<ul> <li>A list of components that require maintenance and the recommended</li> </ul>
frequency of maintenance is attached
<ul> <li>A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.</li> </ul>
The corrected or re-drawn design plans indicating the actual
installation and components of the system.
<ul> <li>Location and operation of the isolation valve.</li> </ul>
Irrigation system owner/representative Date
This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.



Irrigator/Date

Irrigation Technician/ Date



POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone#	Description	Head Type	Run Time(Minutes)
	16-80	spray-bubbl	ler 10-12
2-4	Hurf	soravis	25
5-6	turf	votors	45
7	grass	dip	30
	J	***************************************	
			2

th Ave	
IIII   AVE	rage
Cyc	les
3	
. 3	
ch 4	*
1 4	
7 7	
9	
11	
, 11	
. 9	
6	
. 4	
. 3	
ch 4 il 4 7 7 e 9 11 c 11 c 4	

## MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Irrigation						
Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinkler	S					
33	•	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	
21	•	Rain Bird 10Q	10Q	30 psi	0.39 gpm	
33 21 2 2 4	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
2	0	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	30 ft
4	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
8	•	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	8 ft
16	0	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft
Meters/P	umps					
1	M					
Backflow Devices						
1	@	Febco 715 - 1"	715 - 1"			
Control Valves						
8	•	Rain Bird 100-DVF	100-DVF			
Y-Strainers / Filters						
1	com	Febco 650A-1"	4305			
Irrigation Accessories						
1	M	Nelson 9501-100IN	9501-100IN			
1	Æ	Rain Bird ESP-4Me	ESP4ME			
1		Rain Bird RSD-BEx	RSD-BEx			
Lateral Line Pipe						
800 ft		Class 200 1"	0			
Mainline	Pipe					
167 ft		Class 200 1"	0			
Drip Tubing						
129 ft		Rain Bird LD-09-12	LD-09-12			

Water Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft
Service Line Informatio	
Pipe Category	Class 200 PVC
Pipe Size	Class 200 1"
Length	5 ft
	5 fps

Recommendations			
Maximum Recommended Flow	13 gpm		
	58.39 psi		

## 2720 MAZARO WAY

Design pressure all zones 65psi.





## JASON STUBBLEFIELD 4/11/2016

