

## Maintenance Check List

Installation Completion Date:	, managemental
Address: 377 JackSolaw	Drive
The following items have been provid system owner or system owner's repre	
frequency of maintenance is atta <ul> <li>A permanent sticker has been at</li> </ul>	re maintenance and the recommended ached tached tached to the controller indicating the n system and contact information. In plans indicating the actual the system.
Irrigation system owner/representative	Date
This irrigation system has been installed state and local laws, ordinances, rules, the system and determined that it has beirrigation plan and is properly adjusted water at this time.	regulations or orders. I have tested been installed according to the
JASON E STUBBLEFIELD	Irrigator/Date  Irrigation Technician/ Date



POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone#	Description	Head Type	Run Time(Minutes)
1-2	bed	spray-bubler	10-12
3-4	turf	sprays	25
7-11	turf	infors	45
•			
		9	

Month	Average	
	Cycles	
Jan.	3	
Feb.	3	
March	4	
April	4	
May	7	
June	9	
July	11	
Aug.	11	
Sept.	9	
Oct.	6	
Nov.	4	
Dec.	3	-

## MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Irrigati	on					
Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinkler	S					***************************************
1	•	Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft
38	0	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	10 ft
38 17 2 3 5	•	Rain Bird 10Q	10Q	30 psi	0.39 gpm	10 ft
2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
3	•	Rain Bird 5000-MPR-30-F - 5004-PL-FC	MPR-30-F	45 psi	5.78 gpm	30 ft
5	0	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	30 ft
11	٠	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
16	•	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	8 ft
10	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft
Meters/Pu	ımps					
1	M			1		
Backflow	Devices					
1	66	Febco 715 - 1"	715 - 1"	1		
Control V	alves			-		
12	<b>(-)</b>	Rain Bird 100-DVF	100-DVF	]		
Y-Straine	rs / Filter	S		-		
1	CENTRA	Febco 650A-1"	4305	1		
Irrigation	Accesso	ries		-		
1	M	Nelson 9501-100IN	9501-100IN	1		
1	A	Rain Bird ESP-4Me	ESP4ME	1		
1	1	Rain Bird RSD-BEx	RSD-BEx			
Lateral Li	ne Pipe		2			
862 ft		Class 200 1"	0	]		
Mainline	Pipe			-		
236 ft		Class 200 1"	0	1		

Nater Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft
Service Line Information	
Dina Catagoni	Class 200 DVC

Service Line Informati	on
Pipe Category	Class 200 PVC
Pipe Size	Class 200 1"
Length	5 ft
Velocity	5 fps

Recommendations	
Maximum Recommended Flow	13 gpm
Available Working Pressure	58.39 psi

## 377 JACKSDAW DRIVE Design pressure all zones 65psi.





## JASON STUBBLEFIELD 4/4/2016



