

Maintenance Check List

Installation Completion Date: 10/13/10

Address: 307 Montalano Blvd

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.

Triga Triga

Irrigator/Date

Irrigation Technician/ Date



POBOX 776 HUTTO, TX 7863+ (512)228-4833 (512)852-9633 fax

	or or .		
Zone#	Description	Head Type	Run Time(Minutes)
1-2	000	Isp rautbuk	110-12
3-1	Invf	1 pray	125
8-10	rurf	motors	145
11	laruss	Idrip	130
	<u>D</u>		
	Day of the Control of	4	98 M

Month	Average		
	Cycles		
Jan.	3		
Feb.	3		
March	4		
April	र्ग		
May	7		
June	9		
July	11		
Àug.	11		
Sept	9		
Oct.	б		
Nov.	4		
Dec.	3		

MAINTENANCE ITEMS

Backflow device — Test Annually (Call Louis Sinclair 563-8762) Y-strainer — Check annually for debris Heads — Run system monthly to check for leaks or broken nozzles

Valve covers - Trim grass around cover to expose

Controller - Check seasonally for correct run times

Winter - Run system briefly every 2 weeks if system remains in off position


Irrigati	Irrigation							
Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius		
Sprinklers								
4		Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft		
45	0	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	10 ft		
18	0	Rain Bird 10Q	10Q	30 psi	0.39 gpm			
2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft		
2		Rain Bird 5000-MPR-30-F - 5004-PL-FC	MPR-30-F	45 psi	5.78 gpm	30 ft		
6			MPR-30-H	45 psi	2.96 gpm			
4	•		MPR-30-Q	45 psi	1.4 gpm	30 ft		
12	0	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm			
18	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft		
Meters/Pumps								
1	M							
Backflow Devices								
1	66	Febco 715 - 1"	715 - 1"					
Control V	alves			•				
12	•	Rain Bird 100-DVF	100-DVF					
Y-Straine	rs / Filter	S						
1	600	Febco 650A-1"	4305					
Irrigation	Accesso	ries						
1	M	Nelson 9501-100IN	9501-100IN					
1	A	Rain Bird ESP-4Me	ESP4ME					
1		Rain Bird RSD-BEx	RSD-BEx					
Lateral Li	ne Pipe							
736 ft		Class 200 1"	0					
Mainline I	Pipe							
167 ft		Class 200 1"	0					
Drip Tubing								
38 ft		Rain Bird LD-09-12	LD-09-12					
	***************************************			•				

307 MONTALCINO BLVD. Design pressure all zones 65psi.





JASON STUBBLEFIELD 6/13/2016



Water Source #1			
Meter Size	5/8 inch meter		
Static Pressure	65 psi		
Elevation Change	0 ft		
Service Line Information	**************************************		
Pipe Category	Class 200 PVC		
Pipe Size	Class 200 1"		
Length	5 ft		
Velocity	5 fps		
Recommendations			
Maximum Recommended Flow	13 gpm		
Available Working Pressure	58.39 psi		

