

Maintenance Check List


Installation Completion Date: <u>5/25/14</u>
Address: <u>309 Penna Lane</u>

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.



Irrightor/Date

Irrigation Technician/ Date



POBOX 776 HUTTO, TX 7863+ (512)228-4833 (512)852-9633 fax

	an all		
Zone#	Description	Head Type	Run Time(Minutes)
1	hed	Ispray-bub	110-12
2-6	turf	spray-bub	25
ggen, graphen de strengen ar en		a dispersion mission and particular consequences and the dispersion constitution of a site of a site of a site of the site of	

Month	Average	
	Cycles	
Jan_	3	
Feb.	3	
March	4	
April	ţ	
May	7	
June	9	
July	11	
Aug.	11	
Sept.	9	
Oct.	6	
Nov.	4	
Dec.	3	

MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Irrigation								
Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius		
Sprinklers								
6	•	Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft		
31	0	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	10 ft		
28	•	Rain Bird 10Q	10Q	30 psi	0.39 gpm	10 ft		
2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft		
	0	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	8 ft		
11	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft		
Meters/Pu	Meters/Pumps							
1	M							
Backflow Devices								
1	<u>©C</u>	Febco 715 - 1"	715 - 1"					
Control Valves								
7	•	Rain Bird 100-DVF	100-DVF					
Y-Straine	Y-Strainers / Filters							
1	am a	Febco 650A-1"	4305					
Irrigation	Irrigation Accessories							
1	M	Nelson 9501-100IN	9501-100IN					
1	A	Rain Bird ESP-4Me	ESP4ME					
1		Rain Bird RSD-BEx	RSD-BEx					
Lateral Line Pipe								
640 ft		Class 200 1"	0					
Mainline Pipe								
222 ft	205 200 200 200 200	Class 200 1"	0					

Water Source #1			
Meter Size	5/8 inch meter		
Static Pressure	65 psi		
Elevation Change	0 ft		
Service Line Information			
Pipe Category	Class 200 PVC		
Pipe Size	Class 200 3/4"		
Length	5 ft		
Velocity	5 fps		
Recommendations			
Maximum Recommended Flow	10.59 gpm		
Available Working Pressure	58.15 psi		

309 PENNA

Design pressure all zones 65psi.





JASON STUBBLEFIELD 5/25/2016

