

Maintenance Check List

Installation Completion Date: <u>8-29-14</u>

Address: 22216 Chipotte

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative

8-29-16 Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.

JASON E STUBBLEFIELD

12003

9ISTER

D IRR

Irrigator/Date 8/29/2014

Irrigation Technician/ Date



POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

| Zone# | Description | Head Type | Run Time(Minutes) |
|---|-------------|---------------|--|
| | bed | spray-bubbler | 10-12 |
| 2-4 | lturf | Spraus | 25 |
| 5 | turf | instors" | 45 |
| 6 | gniss | dnp | 30 |
| | Υ | | |
| man for the formal and and the following the proposition of the following the contract of the contract of the following the contract of the | | | |
| | | | |
| | | | |
| | | | |
| | - | | - Control of the Cont |


| Month | Average |
|-------|---------|
| | Cycles |
| Jan. | 3 |
| Feb. | 3 |
| March | 4 |
| April | 4 |
| May | 7 |
| June | 9 |
| July | 11 |
| Aug. | 11 |
| Sept. | 9 |
| Oct. | 6 |
| Nov. | 4 |
| Dec. | 3 |

MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position


| Irrigat | ion | | | | | |
|------------|-------------|--------------------------------------|-------------|----------|----------|--------|
| Quantity | Symbol | Description | Part Number | Pressure | Flow | Radius |
| Sprinkler | 'S | | | | | |
| 4 | | Rain Bird 10F - 1804 | 10F | 30 psi | 1.58 gpm | 10 ft |
| 16 | 0 | Rain Bird 10H - 1804 | 10H | 30 psi | 0.79 gpm | |
| 21 | 0 | Rain Bird 10Q | 10Q | 30 psi | 0.39 gpm | 10 ft |
| 2 | 0 | Rain Bird 1300A-F | 1300AF | 30 psi | 1.7 gpm | 0 ft |
| 2 | • | Rain Bird 5000-MPR-30-Q - 5004-PL-PC | MPR-30-Q | 45 psi | 1.4 gpm | 30 ft |
| 6 | 0 | Rain Bird 8H - 1804 | 8H | 30 psi | 0.52 gpm | 8 ft |
| 7 | 0 | Rain Bird 8Q - 1804 | 8Q | 30 psi | 0.26 gpm | 8 ft |
| Meters/P | umps | | | | | |
| 1 | M | | |] | | |
| Backflow | Devices | | | _ | | |
| 1 | 60 | Febco 715 - 1" | 715 - 1" | 1 | | |
| Control V | alves | | | | | |
| 7 | • | Rain Bird 100-DVF | 100-DVF | 1 | | |
| Y-Straine | rs / Filter | S | | | | |
| 1 | GED. | Febco 650A-1" | 4305 | 1 | | |
| Irrigation | Accesso | ries | | • | | |
| 1 | M | Nelson 9501-100IN | 9501-100IN | I | | |
| 1 | A | Rain Bird ESP-4Me | ESP4ME | | | |
| 1 | 1 | Rain Bird RSD-BEx | RSD-BEx | | | |
| Lateral Li | ne Pipe | | | | | |
| 638 ft | | Class 200 1" | 0 | | | |
| Mainline | Pipe | | | | | |
| 155 ft | | Class 200 1" | 0 |] | | |
| Drip Tubi | ng | | | - | | |
| 66 ft | | Rain Bird LD-09-12 | LD-09-12 | 1 | | |

22216 CHIPOTLE Design pressure all zones 65psi.





JASON STUBBLEFIELD 8/29/2016



| Meter Size | 5/8 inch meter |
|------------------|----------------|
| | |
| Static Pressure | 65 psi |
| Elevation Change | 0 ft |

| Service Line Information | | |
|--------------------------|---------------|--|
| Pipe Category | Class 200 PVC | |
| Pipe Size | Class 200 1" | |
| Length | 5 ft | |
| Velocity | 5 fps | |

| Recommendations | |
|----------------------------|-----------|
| Maximum Recommended Flow | 13 gpm |
| Available Working Pressure | 58.39 psi |

