

Maintenance Check List

Installation Completion Date: 7-28-6

Address: 500 Counts Estates


The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- · A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative

Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.



Irrigator/Date

Irrigation Technician/ Date



POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
1-2	bed	Head Type Spray-bub	10-6
3-6	ture	sprays	25
7-15	turf	rotors	45
		3	
			*
	Landscape		Sales and the sa

Month	Average		
	Cycles		
Jan.	3		
Feb.	3		
March	4		
April	4		
May	7		
June	9		
July	11		
Aug.	11		
Sept.	9		
Oct.	6		
Nov.	4		
Dec.	3		

## MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Irrigation								
Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius		
Sprinklers								
27	•	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	10 ft		
17	0	Rain Bird 10Q	10Q	30 psi	0.39 gpm			
2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft		
1	•	Rain Bird 5000-MPR-30-F - 5004-PL-FC	MPR-30-F	45 psi	5.78 gpm	30 ft		
10	0	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	30 ft		
15	٥	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft		
16	•	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	8 ft		
6	0	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft		
Meters/Pumps								
1	M							
Backflow Devices								
1	@	Febco 715 - 1"	715 - 1"					
Control V	Control Valves							
16	•	Rain Bird 100-DVF	100-DVF					
Y-Strainers / Filters								
1	Febco 650A-1"		4305					
Irrigation Accessories								
1	M	Nelson 9501-100IN	9501-100IN					
1	A	Rain Bird ESP-4Me	ESP4ME					
1		Rain Bird RSD-BEx	RSD-BEx					
Lateral Li	Lateral Line Pipe							
620 ft	0 ft   Class 200 1"		0					
Mainline Pipe								
214 ft	40 00 10 00 10	Class 200 1"	0					

Water Source #1			
Meter Size	5/8 inch meter		
Static Pressure	65 psi		
Elevation Change	0 ft		
Service Line Information			
Pipe Category	Class 200 PVC		
Pipe Size	Class 200 1"		
Length	5 ft		
Velocity	5 fps		
Recommendations			
Maximum Recommended Flow	13 gpm		
Available Working Pressure	58.39 psi		

**500 COUNTS ESTATES DRIVE** Design pressure all zones 65psi.





## **JASON STUBBLEFIELD** 7/28/2016

