

Maintenance Check List

Installation Completion Date: 8-24-16

Address: 507 San Marco Trail


The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative

8 24 1 4 Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.



Irrigator/Date 8 24 ) W

Irrigation Technician/ Date



POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone#	Description	Head Type	Run Time(Minutes)
1-2	ped	spray-bub!	bler 10-12
3-6	torf	sprays	25
7-8	turf	rotors	. 45
	and the second s		


Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

## MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position


Irrigation						
Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
	Sprinklers					
2		Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft
33	•	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	10 ft
26	0	Rain Bird 10Q	10Q	30 psi		10 ft
1	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
4	0	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	30 ft
4	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
17	0	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	8 ft
16	0	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	
Meters/Pr	umps					
1	M			-		
Backflow	Devices			•		
1	66	Febco 715 - 1"	715 - 1"	1		
Control V	alves			•		
9	•	Rain Bird 100-DVF	100-DVF			
Y-Strainers / Filters						
1	CD CD	Febco 650A-1"	4305	1		
Irrigation	Accesso	ries	***************************************	•		
1	M			1		
1	A	Rain Bird ESP-4Me	9501-100IN ESP4ME	1		
1	8	Rain Bird RSD-BEx	RSD-BEx			
Lateral Li	ne Pipe	,		N.		
928 ft		Class 200 1"	0	1		
Mainline	Pipe		A	•		
182 ft	10 01 01 W W	Class 200 1"	0	]		

507	SAN	MAR	CC	TRAIL	_
Design	pres	sure	all	zones	65psi.





## JASON STUBBLEFIELD 8/24/2016



Water Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft

Service Line Information	
Pipe Category	Class 200 PVC
Pipe Size	Class 200 1"
Length	5 ft
Velocity	5 fps

Recommendations	
Maximum Recommended Flow	13 gpm
Available Working Pressure	58.39 psi

