

Maintenance	Check List
Installation Completion Date: 9-8-16	
Address: <u>5101 Palmera Pla</u>	1Ce
The following items have been provide system owner or system owner's repres	
<ul><li>The manufacturer's manual for the A seasonal watering schedule.</li></ul>	
<ul> <li>A list of components that require frequency of maintenance is atta</li> </ul>	e maintenance and the recommended ched
<ul> <li>A permanent sticker has been att</li> </ul>	cached to the controller indicating the system and contact information. In plans indicating the actual the system.
	9-8-16
Irrigation system owner/representative	9-8-16 Date
This irrigation system has been installed state and local laws, ordinances, rules, the system and determined that it has be irrigation plan and is properly adjusted water at this time.	regulations or orders. I have tested een installed according to the
OF TELES	9   8   2016 Irrigator/Date
JASON E STUBBLEFIELD	Irrigation Technician/ Date
THE STATE OF THE S	IIII COULT I COULTICION I TOUCO

## Best of Texas Landscapes

POBOX776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone#	Description	Head Type	Run Time(Minutes)
1-7	bld	spray-bubb	(er 10-12
8-13	wrf	sprays	25

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

## MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

					1
Irrigati	ion				
Quantity	Symbol	Description	Part Number	Pressure	Г
Sprinkler	***************************************	de la companya de la	Albanya ang mangang pamangan ang balan kana da da da da ang ana an da papanan ang da da ang apamanan	***************************************	Parent.
2	•	Rain Bird 10F - 1804	10F	30 psi	1
50	•	Rain Bird 10H - 1804	10H	30 psi	-
30	•	Rain Bird 10Q	10Q	30 psi	(
6	0	Rain Bird 1300A-F	1300AF	30 psi	1
68	•	Rain Bird 8H - 1804	8H	30 psi	(
60	•	Rain Bird 8Q - 1804	8Q	30 psi	(
Meters/Pi	umps				
1	M				
Backflow	Devices		×		
1	<u>60</u>	Febco 715 - 1"	715 - 1"		
Control V	alves				
14	<b>+</b>	Rain Bird 100-DVF	100-DVF		
Y-Straine	rs / Filter	S			
1	an	Febco 650A-1"	4305		
Irrigation	Accesso	ries			
1	M	Nelson 9501-100IN	9501-100IN		
1	A	Rain Bird ESP-4Me	ESP4ME		
1		Rain Bird RSD-BEx	RSD-BEx		
Lateral Li	ne Pipe	3			
1436 ft		Class 200 1"	0	]	
Mainline	Pipe				
256 ft		Class 200 1"	0		

Water Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft

Flow

1.58 gpm | 10 ft 0.79 gpm | 10 ft 0.39 gpm | 10 ft 1.7 gpm | 0 ft 0.52 gpm | 8 ft 0.26 gpm | 8 ft

Radius

Service Line Informati	on
Pipe Category	Class 200 PVC
Pipe Size	Class 200 1"
Length	5 ft
Velocity	5 fps

Recommendations	
Maximum Recommended Flow	13 gpm
Available Working Pressure	58.39 psi

## 5101 PALMERA PLACE Design pressure all zones 65psi.





## JASON STUBBLEFIELD 9/8/2016



