

Maintenance Check List

Installation Completion Date: 9/12/1	6
Address: 914 Catalina	
The following items have been provide system owner or system owner's repres	
<ul><li>frequency of maintenance is atta</li><li>A permanent sticker has been atta</li></ul>	e maintenance and the recommended sched tached tached to the controller indicating the a system and contact information. In plans indicating the actual the system.
Irrigation system owner/representative	9-12-16 Date
This irrigation system has been installed state and local laws, ordinances, rules, the system and determined that it has be irrigation plan and is properly adjusted water at this time.	regulations or orders. I have tested een installed according to the
JASON E STUBBLEFIELD 12003	Irrigation Technician/ Date



POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone#	Description	Head Type	Run Time(Minutes)
1-2	bed	Spray-bubbler	101/2
3-4	turf	Sprays	25
7-10	bur f	16 turs	45
11	gruss	dnp	30
			5:

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3


## **MAINTENANCE ITEMS**

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Irrigati	on					
Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinklers	;					
5 30	•	Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft
30	0	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	
26	0	Rain Bird 10Q	10Q	30 psi	0.39 gpm	
4	0	Rain Bird 1300A-F	1300AF	30 psi 4	1.7 gpm	0 ft
6	<del>-</del>		MPR-30-H	45 psi		30 ft
13	0	Rain Bird 5000-MPR-30-Q - 5004-PL-PC		45 psi	1.4 gpm	30 ft
10	0	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	
6	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft
Meters/Pu	mps	\$ 15 October 100 (100 October 100 October	1			
1	M					
Backflow	Devices					
1	60	Febco 715 - 1"	715 - 1"	1		
Control Va	lves					
12	0	Rain Bird 100-DVF	100-DVF	1		
Y-Strainer	s / Filter	S				
1	600	Febco 650A-1"	4305	1		
Irrigation	Accesso	ries				
1	M	Nelson 9501-100IN	9501-100IN	1		
1	A	Rain Bird ESP-4Me	ESP4ME	1		
1	9	Rain Bird RSD-BEx	RSD-BEx	1		
Lateral Lin	ne Pipe			-		
1150 ft		Class 200 1"	0	1		
Mainline F	ipe					
		Class 200 1"	10	1		
Drip Tubir	10	Le control de la		4		
96 ft	9	Rain Bird LD-09-12	LD-09-12	1		
0011		Train bild LD 00 /L	1 == 00 11	ı		

Water Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft
Service Line Information	
Pipe Category	Class 200 PVC
Pipe Size	Class 200 1"
Length	5 ft
Velocity	5 fps
Recommendations	
Maximum Recommended Flow	13 gpm
Available Working Pressure	58.39 psi

rubing	
Rain Bird LD-09-12	LD-09-12
916 CATALINA	
Design pressure all zones 65psi	





## JASON STUBBLEFIELD 9/12/2016

