

Maintenance Check List

Installation Completion Date: 10-5-16 Address: 1901 Caven Ct The following items have been provided and explained to the irrigation system owner or system owner's representative. • The manufacturer's manual for the controller. A seasonal watering schedule. • A list of components that require maintenance and the recommended frequency of maintenance is attached A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information. The corrected or re-drawn design plans indicating the actual installation and components of the system. Location and operation of the isolation valve. Irrigation system owner/representative This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time. 10/5/2014 Irrigation Technician/ Date

Best of Texas Landscapes

POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
1 2	ped	spray-bub	10-12
1.4	turf	Sprays	29
5-9	n/cf	Votors	45
10	gruss	drip	30
	J		

Month	Average Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinkler						
1		Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft
9	0	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	10 ft
12	0	Rain Bird 10Q	10Q	30 psi	0.39 gpm	10 ft
	Ö	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
2	0	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi		30 ft
4	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
7	0	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	
7	0	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft
Vieters/Pi	ımps					
1	M]		
Backflow	Devices	Acceptable to the second secon				
1	@	Febco 715 - 1"	715 - 1"	1		
Control V	alves					
11	(2)	Rain Bird 100-DVF	100-DVF	1		
	rs / Filter					
1	6200	Febco 650A-1"	4305	1		
	Accesso	1-				
1	M	Nelson 9501-100IN	9501-100IN	1		
1	A	Rain Bird ESP-4Me	ESP4ME			
1		Rain Bird RSD-BEx	RSD-BEx]		
Lateral Li	ne Pipe	<u> </u>		100		
724 ft	I -	Class 200 1"	0			
Mainline	Pipe	,				
243 ft		Class 200 1"	0]		
Drip Tubi	ng					
		Rain Bird LD-09-12	LD-09-12	7		

Water Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft

Service Line Informati	
Pipe Category	Class 200 PVC
Pipe Size	Class 200 1"
Length	5 ft
Velocity	5 fps

Recommendations		
Maximum Recommended Flow	13 gpm	
Available Working Pressure	58.39 psi	

11901 CAVEN CT Design pressure all zones 65psi.





JASON STUBBLEFIELD 10/5/2016



