

Maintenance Check List

Installation Completion Date: 1018-10

Address: 27/6 FIOVIN COVE

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative

10-18-16 Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.

UASON E STUBBLEFIELD
12003
9/STE

Irrigator/Date 10/18/2010

Irrigation Technician/ Date

Best of Texas Landscapes

POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone#	Description	Head Type	Run Time(Minutes)
	bed	SPYOLU-bubb	Ver 10-12
2-4	HUrf	spraus	25
5-7	Hur E	ro'tors	45
8	aruss	drip	30
	Ü	*	
agista kindi di di di dikala kindi sa maka sa maka sa kindi ka			

Month	Average		
	Cycles		
Jan.	3		
Feb.	3		
March	4		
April	4		
May	7		
June	9		
July	11		
Aug.	11		
Sept.	9		
Oct.	6		
Nov.	4		
Dec.	3		

MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Irrigat	on					
			I Dank Marie Land	D	Flow	Radius
Quantity		Description	Part Number	Pressure	Flow	Raulus
Sprinkler	S	D : D: 1405 4004	1405	100	4.50	140.0
1		Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	
25	•	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	
25 26 2 4 6 4 6	0	Rain Bird 10Q	10Q	30 psi	0.39 gpm	
2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
4		Rain Bird 5000-MPR-30-F - 5004-PL-FC	MPR-30-F	45 psi		30 ft
6	•		MPR-30-H	45 psi	2.96 gpm	
4	٥	Rain Bird 5000-MPR-30-Q - 5004-PL-PC		45 psi	1.4 gpm	30 ft
6	•	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	
9	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft
Meters/P	umps			_		
1	M					
Backflow	Devices			-		
1	66	Febco 715 - 1"	715 - 1"]		
Control V	alves					
9	•	Rain Bird 100-DVF	100-DVF]		
Y-Straine	rs / Filter	S				
1	GEO .	Febco 650A-1"	4305	1		
Irrigation	Accesso	ries		-		
1	M	Nelson 9501-100IN	9501-100IN	1		
1	A	Rain Bird ESP-4Me	ESP4ME	1		
1		Rain Bird RSD-BEx	RSD-BEx	1		
Lateral Li	ne Pipe			•		
789 ft		Class 200 1"	0]		
Mainline	Pipe	7		-		
221 ft		Class 200 1"	0			
Drip Tubi	ng			-		
42 ft		Rain Bird LD-09-12	LD-09-12	1		
		A	***************************************	4		

Pipe Category	Class 200 PVC		
Pipe Size	Class 200 1"		
Length	5 ft		
Velocity	5 fps		
Recommendations			
Maximum Recommended Flow	13 gpm		
Available Working Pressure	58.39 psi		

5/8 inch meter 65 psi 0 ft

Water Source #1
Meter Size
Static Pressure
Elevation Change

2716 FLORIN COVE Design pressure all zones 65psi.





JASON STUBBLEFIELD 10/18/2016



