

Maintenance Check List

Installation Completion Date: 1-23-16

Address: 306 Mary FISA Way

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative

//-23-16 Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.

JASON E STUBBLEFIELD

12003
9/STER

11/23/2014 Irrigator/Date

Irrigation Technician/ Date



POBOX776 HUTTO, TX78634 (512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
1-2	Bed	Sprzy-bibble	H10-12
3-5	TUTE	Sonly	25
6-9	nre	notors	45
			*:

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

## MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762) Y-strainer – Check annually for debris

Heads - Run system monthly to check for leaks or broken nozzles

Valve covers - Trim grass around cover to expose

Controller - Check seasonally for correct run times

Winter - Run system briefly every 2 weeks if system remains in off position

1						
Irrigat	ion					
Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinkler	Sprinklers					
31	•	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	10 ft
24	0	Rain Bird 10Q	10Q	30 psi	0.39 gpm	10 ft
3	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
24 3 2 6 8		Rain Bird 5000-MPR-30-F - 5004-PL-FC	MPR-30-F	45 psi	5.78 gpm	30 ft
6	0	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	30 ft
8	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
15	0	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	8 ft
19	0	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft
Meters/Pi	umps					
1	M					
Backflow	Devices					
1	@	Conbraco 4A-205-T2	4A-205-T2			
Control V	alves					
10	•	Rain Bird 100-DVF	100-DVF	]		
Y-Strainers / Filters						
1	600	Febco 650A-1"	4305	]		
Irrigation	Accesso	ries				
1	M	Nelson 9501-100IN	9501-100IN	1		
1	A	Rain Bird ESP-4Me	ESP4ME	1		
1	1	Rain Bird RSD-BEx	RSD-BEx	1		
Lateral Li	ne Pipe			-		
913 ft		Class 200 1"	0	1		
Mainline	Pipe			-		
177 ft	200 000 000 000 000	Class 200 1"	0	1		
L	<del></del>	I	***************************************	•		

Water Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft

Service Line Informati	on
Pipe Category	Class 200 PVC
Pipe Size	Class 200 1"
Length	5 ft
Velocity	5 fps

Recommendations	
Maximum Recommended Flow	13 gpm
Available Working Pressure	58.39 psi

## **306 MARY ELISE WAY** Design pressure all zones 65psi.



Jason Stubblefield 11/23/2016



