

Maintenance Check List

Installation Completion Date: 1-11-17	
Address: 2104 FOY+ CODD W	say
The following items have been provid system owner or system owner's repre	
frequency of maintenance is attaA permanent sticker has been at	re maintenance and the recommended ached trached to the controller indicating the on system and contact information. In plans indicating the actual the system.
Irrigation system owner/representative	<u>l-11-17</u> Date
This irrigation system has been install state and local laws, ordinances, rules, the system and determined that it has lirrigation plan and is properly adjusted water at this time.	regulations or orders. I have tested been installed according to the
ASON E STUBBLEFIELD 12003	Irrigation Technician/ Date

Best of Texas Landscapes

POBOX776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)		
1	Bed	spray-bub	1012		
2-4	turf	Sprays	25		
5-6	turf	Potors	45		
7	avass	drip	30		
	\ <u>\</u>				
	-				

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position


Irrigati	on		•			
Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinkler	5		•			
2	•	Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft
25	•	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	
18	•	Rain Bird 10Q	10Q	30 psi	0.39 gpm	
2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
2 2 5	•	Rain Bird 5000-MPR-30-H - 5004-PL-PC		45 psi	2.96 gpm	30 ft
5	٥	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
6	•	Rain Bird 8H - 1804	8H	30 psi		8 ft
7	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft
Meters/Pu	ımps					
1	M					
Backflow	Devices					
1	66	Conbraco 4A-205-T2	4A-205-T2			
Control V	alves					
8	•	Rain Bird 100-DVF	100-DVF			
Y-Straine	rs / Filter	S				
1	em em	Febco 650A-1"	4305			
Irrigation	Accesso	ries				
1	M	Nelson 9501-100IN	9501-100IN			
1	Æ	Rain Bird ESP-4Me	ESP4ME			
1		Rain Bird RSD-BEx	RSD-BEx			
Lateral Li	ne Pipe	•				
663 ft		Class 200 1"	0			
Mainline I	Pipe					
254 ft		Class 200 1"	0			
Drip Tubi	ng					
51 ft		Rain Bird LD-09-12	LD-09-12			

264 FORT COBB WAY Design pressure all zones 65psi.





Jason Stubblefield 1|11|2017



Water Source #1 Meter Size	5/8 inch meter		
Static Pressure	65 psi		
Elevation Change	0 ft		
Service Line Information			
Pipe Category	Class 200 PVC		
Pipe Size	Class 200 1"		
Length	5 ft		
Velocity	5 fps		
Recommendations			
Maximum Recommended Flow	13 gpm		
Available Working Pressure	58.39 psi		

