

Maintenance Check List

Installation Completion Date: 8-13-17

Address: 833 Expedition way

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative

8-13-11 Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.

DISTNE STUBBLEFIELD

3/13/2017 Irrigator/Date

Irrigation Technician/ Date

Best of Texas Landscapes

POBOX776 HUTTO, TX78634 (512)228-4833 (512)852-9633 fax

Zone#	Description	Head Type	Run Time(Minutes)		
1	Bed.	Sprul-bub	10-12		
2-6	turf	Spring	25		
5'	turf	Hotor	45		
8	aruss	dnP	30		
	19				
			1		

Month	Average		
	Cycles		
Jan.	3		
Feb.	3		
March	4		
April	4		
May	7		
June	9		
July	11		
Aug.	11		
Sept.	9		
Oct.	6		
Nov.	4		
Dec.	3		

MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Irrigation								
Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius		
Sprinklers								
5	•	Rain Bird 10F - 1804	10F	30 psi	1.58 gpm			
43	•	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm			
29	•	Rain Bird 10Q	10Q	30 psi	0.39 gpm			
29 2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft		
4	٠	Rain Bird 5000-MPR-30-Q - 5004-PL-PC		45 psi	1.4 gpm	30 ft		
9	•	Rain Bird 8H - 1804	8H	30 psi		8 ft		
10	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft		
Meters/Pumps								
1	M		1]				
Backflow Devices								
1	66	Conbraco 4A-205-T2	4A-205-T2]				
Control V	alves							
9	•	Rain Bird 100-DVF	100-DVF]				
Y-Strainers / Filters								
1	(m)	Febco 650A-1"	4305]				
Irrigation Accessories								
1	M	Nelson 9501-100IN	9501-100IN	1				
1	A	Rain Bird ESP-4Me	ESP4ME					
1	-	Rain Bird RSD-BEx	RSD-BEx]				
Lateral Li	ne Pipe	:						
866 ft		Class 200 1"	0]				
Mainline	Pipe							
245 ft	505 505 305 103 508	Class 200 1"	0]				
Drip Tubing								
51 ft		Rain Bird LD-09-12	LD-09-12					
		- IIII - N. 18/83/		-				

Water Source #1	T = 12 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
Meter Size	5/8 inch meter		
Static Pressure	65 psi		
Elevation Change	0 ft		
Service Line Information			
Pipe Category	Class 200 PVC		
Pipe Size	Class 200 1"		
Length	5 ft		
Velocity	5 fps		
Recommendations			
Maximum Recommended Flow	13 gpm		
Available Working Pressure	58.39 psi		

833 EXPEDITION WAY
Design pressure all zones 65psi.





Jason Stubblefield 3/13/2017



