

Maintenance Check List

Installation Completion Date: 4-13-17

Address: 2521 Coral Bush Drive


The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative

4-13-17 Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.



4/13/2017 Irrigator/Date

Irrigation Technician/ Date



POBOX 776 HUTTO, TX 78634 (512)228-4833 (512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)		
1	Bed	SDMU4-bub	10-12		
2-5	TUTE	sprins	25		
6-7	turf	1 btor's	45		
8	gruss	dnp	30		
	9				
e september die reichte verdeutschen der der der seine sergen die der der der der der der der der der de					

Month	Average		
	Cycles		
Jan.	3		
Feb.	3		
March	4		
April	4		
May	7		
June	9		
July	11		
Aug.	11		
Sept.	9		
Oct.	6		
Nov.	4		
Dec.	3		

MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position


Irrigati	Irrigation							
Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius		
Sprinkler	S		•					
4		Rain Bird 10F - 1804	10F	30 psi	1.58 gpm	10 ft		
26	0	Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	10 ft		
27	•	Rain Bird 10Q	10Q	30 psi	0.39 gpm	10 ft		
2 4	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft		
2	•	Rain Bird 5000-MPR-30-F - 5004-PL-FC	MPR-30-F	45 psi	5.78 gpm	30 ft		
	0	Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm			
4	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft		
10	•	Rain Bird 8H - 1804	8H	30 psi	0.52 gpm			
12	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft		
Meters/Pu	umps							
1	M							
Backflow	Devices							
1	@	Conbraco 4A-205-T2	4A-205-T2					
Control V	alves							
9	•	Rain Bird 100-DVF	100-DVF					
Y-Straine	rs / Filter	S						
1	6239	Febco 650A-1"	4305					
Irrigation	Accesso	ries						
1	M	Nelson 9501-100IN	9501-100IN					
1	A	Rain Bird ESP-4Me	ESP4ME					
1		Rain Bird RSD-BEx	RSD-BEx					
Lateral Li	ne Pipe							
906 ft		Class 200 1"	0					
Mainline	Pipe							
263 ft		Class 200 1"	0					
Drip Tubi	ng							
18 ft		Rain Bird LD-09-12	LD-09-12					

2521 CORAL BUSH Design pressure all zones 65psi.





Jason Stubblefield 4|13|2017



Water Source #1	T = 12 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
Meter Size	5/8 inch meter		
Static Pressure	65 psi		
Elevation Change	0 ft		
Service Line Information			
Pipe Category	Class 200 PVC		
Pipe Size	Class 200 1"		
Length	5 ft		
Velocity	5 fps		
Recommendations			
Maximum Recommended Flow	13 gpm		
Available Working Pressure	58.39 psi		

