

Maintenance Check List

Installation	on Compl	etion Date: 3-	21-17	
Address:	817	Garner	Park	

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

Irrigation system owner/representative 3-21-17


Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.

3/21/2017

Irrigator/Date

Irrigation Technician/ Date



## Best of Texas Landscapes

POBOX776 HUTTO, TX78634 (512)228-4833 (512)852-9633 fax

Zone#	Description	Head Type	Run Time(Minutes)
1	b-ed	SPMY-bub	10-12
2-7	turf	Spray	25
8	forf	10tor	45
9	aruss	drip	30
	J.		
			8

Month	Average
	Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

## MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

						D 11
Quantity		Description	Part Number	Pressure	Flow	Radius
Sprinkler			•			
7	•	Rain Bird 10F - 1804	10F	30 psi		
52	•	Rain Bird 10H - 1804	10H	30 psi		
52 25 2 4	•	Rain Bird 10Q	10Q	30 psi		
2	0	Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
4	•	Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
6	0	Rain Bird 8H - 1804	8H	30 psi		8 ft
10	•	Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft
Meters/Pu	umps					
1	M					
Backflow	Devices			'		
1	@	Conbraco 4A-205-T2	4A-205-T2			
Control V	alves			t.		
10	•	Rain Bird 100-DVF	100-DVF			
Y-Straine	rs / Filter	S				
1	COD COD	Febco 650A-1"	4305			
Irrigation	Accesso	ries				
1	M	Nelson 9501-100IN	9501-100IN			
1	A	Rain Bird ESP-4Me	ESP4ME			
1		Rain Bird RSD-BEx	RSD-BEx			
Lateral Li	ne Pipe					
1014 ft		Class 200 1"	0			
Mainline	Pipe		SAN MONORCESCHOLD CONTRACTOR			
192 ft		Class 200 1"	0			
Drip Tubi	ng					
202 ft		Rain Bird LD-09-12	LD-09-12			

Water Source #1	F/0 :
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft
Service Line Information	
Pipe Category	Class 200 PVC
Pipe Size	Class 200 1"
Length	5 ft
Velocity	5 fps
Recommendations	
Maximum Recommended Flow	13 gpm
Available Working Pressure	58.39 psi

817 GAI	RNER	PARK		
Design	pressu	ire all	zones	65psi.





Jason Stubblefield 3/21/2017

