



Backflow Prevention Assembly Test and Maintenance Report

NAME OF PWS: HAYS COUNTY WCID #2
 PWS I.D. #: 1030148
 MAILING ADDRESS: 4201 W. FARMER LN. BUILDING B, SUITE 100, AUSTIN, TX 78727
 CONTACT PERSON: HIGHLAND HOMES
 LOCATION OF SERVICE: 12578 MESA VERDE DR.

The backflow prevention assembly detailed below has been tested and maintained as required by TCEQ regulations and is certified to be operating within acceptable parameters.

TYPE OF ASSEMBLY

- Reduced Pressure Principle
- Double Check Valve
- Pressure Vacuum Breaker
- Reduced Pressure Principle-Detector
- Double Check-Detector
- Spill-Resistant Pressure Vacuum Breaker

Manufacturer FEBLO Size 1"
 Model Number 850 Located At 8' ESE OF METER
 Serial Number HE36738

Is the assembly installed in accordance with manufacturer recommendations and/or local codes? YES

	Reduced Pressure Principle Assembly			Pressure Vacuum Breaker	
	Double Check Valve Assembly		Relief Valve	Air Inlet	Check Valve
	1st Check	2nd Check		Opened at ___ psid	Held at ___ psid
Initial Test	Held at <u>3.2</u> psid Closed Tight <input checked="" type="checkbox"/> Leaked <input type="checkbox"/>	Held at <u>2.9</u> psid Closed Tight <input checked="" type="checkbox"/> Leaked <input type="checkbox"/>	Opened at ___ psid Did not open <input type="checkbox"/>	Did not open <input checked="" type="checkbox"/>	Leaked <input checked="" type="checkbox"/>
Repairs and Materials Used					
Test After Repair	Held at ___ psid Closed Tight <input type="checkbox"/>	Held at ___ psid Closed Tight <input type="checkbox"/>	Opened at ___ psid	Opened at ___ psid	Held at ___ psid

Test gauge used: Make/Model MIDWEST/245-3 SN: 06111314 Calibration Date: 06/01/17

Remarks:

The above is certified to be true at the time of testing.

Firm Name L SINCLAIR SERVICES INC. Certified Tester L Sinclair
 Firm Address CEDAR PARK, TX 78613 Cert. Tester No. B90002815 Date 03/05/18
 Firm Phone # 512-563-8762

***TEST RECORDS MUST BE KEPT FOR AT LEAST THREE YEARS.**