



Backflow Prevention Assembly Test and Maintenance Report

NAME OF PWS: REUNION RANCH
 PWS I.D. #: 1050175
 MAILING ADDRESS: 11700 LAKELINE BLVD, STE 150A, AUSTIN, TX 78717
 CONTACT PERSON: TAYLOR MORRISON
 LOCATION OF SERVICE: 761 JACKSDAW DR.

The backflow prevention assembly detailed below has been tested and maintained as required by TCEQ regulations and is certified to be operating within acceptable parameters.

TYPE OF ASSEMBLY

- Reduced Pressure Principle
- Double Check Valve
- Pressure Vacuum Breaker
- Reduced Pressure Principle-Detector
- Double Check-Detector
- Spill-Resistant Pressure Vacuum Breaker

Manufacturer FERCO Size 1"
 Model Number 850 Located At 7' NNW OF METER
 Serial Number HE30926

Is the assembly installed in accordance with manufacturer recommendations and/or local codes? YES

	Reduced Pressure Principle Assembly			Pressure Vacuum Breaker	
	Double Check Valve Assembly		Relief Valve	Air Inlet	Check Valve
	1st Check	2nd Check		Opened at ___ psid	Held at ___ psid
Initial Test	Held at <u>2.6</u> psid Closed Tight <input checked="" type="checkbox"/> Leaked <input type="checkbox"/>	Held at <u>2.6</u> psid Closed Tight <input checked="" type="checkbox"/> Leaked <input type="checkbox"/>	Opened at ___ psid Did not open <input type="checkbox"/>	Did not open <input checked="" type="checkbox"/>	Leaked <input checked="" type="checkbox"/>
Repairs and Materials Used					
Test After Repair	Held at ___ psid Closed Tight <input type="checkbox"/>	Held at ___ psid Closed Tight <input type="checkbox"/>	Opened at ___ psid	Opened at ___ psid	Held at ___ psid

Test gauge used: Make/Model MIDWEST/845.3 SN: 06111314 Calibration Date: 06/01/17
 Remarks:

The above is certified to be true at the time of testing.

Firm Name L SINCLAIR SERVICES INC. Certified Tester L Sinclair
 Firm Address CEDAR PARK, TX 78613 Cert. Tester No. BPO002815 Date 03/05/18
 Firm Phone # 512-563-8762

*TEST RECORDS MUST BE KEPT FOR AT LEAST THREE YEARS.