

### COMPLETION ITEMS PROVIDED

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance.
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- · Location and operation of the isolation valve.

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.

### **Recommended Maintenance**

- Backflow Test Annually (contact Lewis Sinclair 512-563-8762)
- Filter Check Annually for debris
- Heads Run system monthly checking for leaks or broken heads
- Valve Covers Trim grass to keep exposed
   Controller Seasonal update programming
- Winter Run system briefly every 2 weeks if system turned off

y 2 weeks if system turned off



# COMPLETION: 02/16/2019 DATE: 2019 - 01 / 21 JOB NUMBER: 78640-HAR-1542 DRAWN BY: SINCLAIR CHECKED BY: STUBBLEFIELD SCALE: 1" = 10' SHEET: 1 of 1

# PROJECT:

1542 HARWELL LOOP KYLE, TX 78640

LOT 3, BLK F PLUM CREEK

# SHEET DESCRIPTION:

**IRRIGATION PLAN** 



# **COMPANY:**

BEST OF TEXAS LANDSCAPES LIBERTY HILL, TEXAS 78642

(512) 260-1430

www.bestoftexaslandscapes.com