

BACKFLOW PREVENTION ASSEMBLY TEST AND MAINTENANCE REPORT

The following form must be completed for each assembly tested. A signed and dated original must be submitted to the public water supplier for recordkeeping *purposes:

NAME OF PWS:	City of Round Rock
PWS ID#:	2460003
PWS MAILING ADDRESS:	301 W. Bagdad #100, Round Rock, TX 78664
PWS CONTACT PERSON:	Inspection Dept. - 512-218-5550
ADDRESS OF SERVICE:	2908 Miletto Dr.

The backflow prevention assembly detailed below has been tested and maintained as required by commission regulations and is certified to be operating within acceptable parameters.

TYPE OF BACKFLOW PREVENTION ASSEMBLY (BPA):

<input type="checkbox"/>	Reduced Pressure Principle (RPBA)	<input type="checkbox"/>	Reduced Pressure Principle-Detector (RPBA-D) Type II	<input type="checkbox"/>
<input checked="" type="checkbox"/>	Double Check Valve (DCVA)	<input type="checkbox"/>	Double Check-Detector (DCVA-D) Type II	<input type="checkbox"/>
<input type="checkbox"/>	Pressure Vacuum Breaker (PVB)	<input type="checkbox"/>	Spill-Resistant Pressure Vacuum Breaker (SVB)	

Manufacturer:	Main: Febco	Bypass:	Size:	Main: 1"	Bypass:
Model Number:	Main: 850	Bypass:	BPA Location:	7' SSW	of meter
Serial Number:	Main: HG00615	Bypass:	BPA Serves:	Residential Landscape Irrigation	


Reason for test:	New <input checked="" type="checkbox"/>	Existing <input type="checkbox"/>	Replacement <input type="checkbox"/>	Old Model/Serial #
Is the assembly installed in accordance with manufacturer recommendations and/or local codes?				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Is the assembly installed on a non-potable water supply (auxiliary)?				<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

TEST RESULT	Reduced Pressure Principle Assembly (RPBA)			Type II Assembly	PVB & SVB	
	DCVA		Relief Valve	Bypass Check	Air Inlet	Check Valve
PASS <input checked="" type="checkbox"/>	1 st Check	2 nd Check***				
FAIL <input type="checkbox"/>						
Initial Test	Held at 2.5 psid	Held at 2.3 psid	Opened at _____ psid	Held at _____ psid	Opened at _____ psid	Held at _____ psid
Date: 04/15/22	Closed Tight <input checked="" type="checkbox"/>	Closed Tight <input checked="" type="checkbox"/>	Did not open <input type="checkbox"/>	Closed Tight <input type="checkbox"/>	Did not open <input type="checkbox"/>	Did not open <input type="checkbox"/>
Time: 11:20A	Leaked <input type="checkbox"/>	Leaked <input type="checkbox"/>	open <input type="checkbox"/>	Leaked <input type="checkbox"/>	Did it fully open (Yes <input type="checkbox"/> / No <input type="checkbox"/>)	Leaked <input type="checkbox"/>
Repairs and Materials Used**	Main: _____ Bypass: _____					
Test After Repair	Held at _____ psid	Held at _____ psid	Opened at _____ psid	Held at _____ psid	Opened at _____ psid	Held at _____ psid
Date:	Closed Tight <input type="checkbox"/>	Closed Tight <input type="checkbox"/>		Closed Tight <input type="checkbox"/>		
Time:						

*** 2nd check: numeric reading required for DCVA only

Differential pressure gauge used:	Potable: <input checked="" type="checkbox"/>	Non-Potable: <input type="checkbox"/>
Make/Model: BacFloUnlimited/BacFlo3	SN: 03162474	Date tested for accuracy: 03/22/2022

Remarks:	City of Round Rock Permit #IRRR 7204-0013
----------	---

Company Name:	L Sinclair Services Inc.	Licensed Tester Name (Print/Type):	Lewis R. Sinclair
Company Address:	Cedar Park, TX 78613	Licensed Tester Name (Signature):	
Company Phone #:	512-563-8762	BPAT License #	BP0002815
		License Expiration Date:	02/12/2023

The above is certified to be true at the time of testing.

* TEST RECORDS MUST BE KEPT FOR AT LEAST THREE YEARS [30 TAC §290.46(B)]

** USE ONLY MANUFACTURER'S REPLACEMENT PARTS