



This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.

Recommended Run Times (minutes)

- Spray Shrub 25 Spray - Lawn Rotor - Lawn 45 Drip - Lawn 45
- **Recommended Monthly Cycles**

	(Water Days)	
•	January	3
•	February	3
•	March	4
•	April	4
•	May	7
•	June	9
•	July	11
•	August	11
•	September	9

COMPLETION ITEMS PROVIDED

October November

December

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance.

4

3

- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

- Backflow Test Annually
- Filter Check Annually for debris
- Heads Run system monthly checking for leaks or broken heads
- Valve Covers Trim grass to keep exposed
- Controller Seasonal update programming
- Winter Run system briefly every 2 weeks if system turned off

03/25/2024

NOTE: ALL Piping shown is diagrammatic and NOT illustrating actual location.

Spray - Lawn

Rotor - Lawn **Drip Tubing Main Line**

100 COUNTRY VISTA LANE



BEST OF TEXAS LANDSCAPES LIBERTY HILL, TEXAS 78642

(512) 260-1430

www.bestoftexaslandscapes.com