

## City of Georgetown - Backflow Prevention Assembly Test and Maintenance Report

The following form must be completed for each assembly tested for recordkeeping \*purposes:

City of Georgetown  
 PO Box 1430  
 Georgetown, Texas 78626

**PWS ID:** 2460001  
**Contact Name:** Water Regulatory  
**Phone Number:** 512-930-3640

### BPAT Information

**Company Name:** L Sinclair Services, Inc.  
**Tester Name:** Lewis Sinclair  
**Address:** 1307 Machado Road  
 Cedar Park, Texas 78613

**Phone Number:** 512-563-8762  
**Email Address:** lss@austin.rr.com  
**License Number:** BP0002815  
**License Expiration:** 2/12/2026

### Location Information

**Property Type:** Residential  
**Business Name:**  
**Property Address:** 105 White Magnolia Cv  
 Georgetown, TX 78628

### Contact Information

**Company Name:**  
**Contact Name:**  
**Mailing Address:** 105 White Magnolia Cv  
 Georgetown, TX 78628  
**Phone Number:**  
**Email Address:**

### Backflow Information

The backflow prevention assembly detailed below has been tested and maintained as required by commission regulations and is certified to be operating within acceptable parameters.

**Backflow Method:** Double Check Valve  
**Main Assembly Manufacturer:** Apollo      **Model:** DC4A      **Size:** 1      **Serial Number:** 88801C  
**Location:** 10' SSW of meter  
**Hazard Type \*\*\*\*:** Irrigation - Non Chemical

### Backflow Test Information

**Test Result:** Passed  
**Reason for Test:** New Installation

**Is the assembly installed in accordance with manufacturers recommendations and/or local codes?** Yes

**Is the assembly installed on a non-potable water supply (auxiliary)?** No

**Differential pressure gauge used:** Mid-West 845-3 (potable)      **Serial Number:** 10200408      **Date Tested for Accuracy:** 2/27/2024

	Double Check Valve	
	Check Valve #1	Check Valve #2
<b>Initial Test</b> Date: 6/27/2024 Time: 12:20 PM	Held at 0 PSID <input type="checkbox"/> ClosedTight <input checked="" type="checkbox"/> Leaked	Held at 0 PSID <input type="checkbox"/> ClosedTight <input type="checkbox"/> Leaked
<b>Repairs and Materials Used</b>		
<b>Repair Details</b>	Repair Details - Check Valve #1: Flush glue slag & Teflon tape	
<b>Test After Repairs</b> Date: 6/27/2024 Time: 12:25 PM	Held at 2 PSID <input checked="" type="checkbox"/> Closed Tight	Held at 1.9 PSID <input checked="" type="checkbox"/> Closed Tight

### Remarks

The above is certified to be true at the time of testing.

\* TEST RECORDS MUST BE KEPT FOR AT LEAST THREE YEARS [30 TAC 290.46(B)]

\*\* USE ONLY MANUFACTURER'S REPLACEMENT PARTS

\*\*\* 2nd Check: Numeric reading required for double check valve only.

\*\*\*\* Indicates additional information not present on the standard TCEQ report