City of Kyle - Backflow Prevention Assembly Test and Maintenance Report

The following form must be completed for each assembly tested for recordkeeping *purposes:

City of Kyle 1050002 520 E RR 150 **Contact Name:** Mickal Morrison Kyle, Texas 78640 Phone Number: 737-877-2927

BPAT Information

Company Name: Safewater Backflow and Irrigation

Brad Weyant Tester Name: Address: 609 E 50TH

AUSTIN, Texas 78751

Phone Number: 5126059790

Email Address: brad@safewateratx.com

License Number: BP0016935 License Expiration: 12/3/2024

Contact Information

Property Type: Residential **Company Name: Business Name:**

Property Address: 774 Jackson River Loop

Kyle, TX 78640

Contact Name:

Mailing Address: 774 Jackson River Loop

Kyle, TX 78640

Phone Number:

Email Address:

The backflow prevention assembly detailed below has been tested and maintained as required by commission regulations and is certified to be operating within acceptable parameters.

Backflow Method: Double Check Valve

Main Assembly Manufacturer: Apollo Model: DC4A Size: 1 Serial Number: 53393C

Location: Left front yard 5 feet from meter Hazard Type ****: Irrigation - Non Chemical

Test Result: Passed New Installation Reason for Test:

Is the assembly installed in accordance with manufacturers recommendations and/or local codes? Yes

Is the assembly installed on a non-potable water supply (auxiliary)? No

Differential pressure

gauge used:

MidWest 845-5 (potable) Serial Number: 09231317

Date Tested for Accuracy:

3/14/2024

Double Check Valve	
Check Valve #1	Check Valve #2
Held at 2 PSID	Held at 2.1 PSID
✔ ClosedTight	✓ ClosedTight
Leaked	Leaked
Held at 0 PSID	Held at 0 PSID
Closed Tight	Closed Tight
	Held at 2 PSID ClosedTight Leaked Held at 0 PSID

Remarks

^{**} USE ONLY MANUFACTURER'S REPLACEMENT PARTS

^{*** 2}nd Check: Numeric reading required for double check valve only.

^{****} Indicates additional information not present on the standard TCEQ report