Date

Best of Texas

Landscapes

o 10 20 40

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.

## **COMPLETION ITEMS PROVIDED**

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance.
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

#### **Recommended Maintenance**

- Backflow Test Annually
- Filter Check Annually for debris
- Heads Run system monthly checking for leaks or broken heads
- Valve Covers Trim grass to keep exposed
- Controller Seasonal update programming
- Winter Run system briefly every 2 weeks if system turned off

### Recommended Run Times (minutes)

•	Spray – Shrub	12
•	Spray – Lawn	25
•	Rotor – Lawn	45

## Drip – Lawn

### **Recommended Monthly Cycles**

-	W	at	er	Day	vs)	


	,	,	
•	January	3	
•	February	3	
•	March	4	
•	April	4	
•	May	7	
•	June	9	
•	July	11	
•	August	11	

- September 9
- October 6
- November 4
- December 3



07/22/2022






# PROJEC

19308 SPLENDOR COURT JONESTOWN, TX 78645

LOT 5, BLOCK A THE HOLLOWS, PHASE II-C



#### COMPANY:

NOTE: ALL Piping shown is diagrammatic and NOT illustrating actual location

BEST OF TEXAS LANDSCAPES LIBERTY HILL, TEXAS 78642

(512) 260-1430

Legend

Backflow

Control Valve
Spray - Shrub

Spray - Lawn

Rotor - Lawn

**Drip Tubing** 

**Main Line** 

www.bestoftexaslandscapes.com