Best of Texas Landscapes

Maintenance Check List

Installation Completion Date: 5·11·17

Address: 425 Bold Sundown

The following items have been provided and explained to the irrigation system owner or system owner's representative.

- The manufacturer's manual for the controller.
- A seasonal watering schedule.
- A list of components that require maintenance and the recommended frequency of maintenance is attached
- A permanent sticker has been attached to the controller indicating the warranty period for the irrigation system and contact information.
- The corrected or re-drawn design plans indicating the actual installation and components of the system.
- Location and operation of the isolation valve.

_____ 5·11·17

Irrigation system owner/representative Date

This irrigation system has been installed in accordance with all applicable state and local laws, ordinances, rules, regulations or orders. I have tested the system and determined that it has been installed according to the irrigation plan and is properly adjusted for the most efficient application of water at this time.

STATE OF TEXAS
JASON E. STUBBLEFIELD
12003
REGISTERED
LICENSED IRRIGATOR

5/11/2017

Irrigator/Date

_____

Irrigation Technician/ Date

Best of Texas Landscapes

PO BOX 776
HUTTO, TX 78634

(512)228-4833
(512)852-9633 fax

Zone #	Description	Head Type	Run Time(Minutes)
1-2	Bed	spray.bubbler	10-12
3-4	turf	sprays	25
5-13	turf	rotors	45

Month	Average Cycles
Jan.	3
Feb.	3
March	4
April	4
May	7
June	9
July	11
Aug.	11
Sept.	9
Oct.	6
Nov.	4
Dec.	3

MAINTENANCE ITEMS

Backflow device – Test Annually (Call Louis Sinclair 563-8762)
Y-strainer – Check annually for debris
Heads – Run system monthly to check for leaks or broken nozzles
Valve covers – Trim grass around cover to expose
Controller – Check seasonally for correct run times
Winter – Run system briefly every 2 weeks if system remains in off position

Irrigation

Quantity	Symbol	Description	Part Number	Pressure	Flow	Radius
Sprinklers						
4		Rain Bird 10H - 1804	10H	30 psi	0.79 gpm	10 ft
12		Rain Bird 10Q	10Q	30 psi	0.39 gpm	10 ft
1		Rain Bird 1300A-F	1300AF	30 psi	1.7 gpm	0 ft
3		Rain Bird 5000-MPR-30-F - 5004-PL-FC	MPR-30-F	45 psi	5.78 gpm	30 ft
16		Rain Bird 5000-MPR-30-H - 5004-PL-PC	MPR-30-H	45 psi	2.96 gpm	30 ft
16		Rain Bird 5000-MPR-30-Q - 5004-PL-PC	MPR-30-Q	45 psi	1.4 gpm	30 ft
17		Rain Bird 8H - 1804	8H	30 psi	0.52 gpm	8 ft
15		Rain Bird 8Q - 1804	8Q	30 psi	0.26 gpm	8 ft
Meters/Pumps						
1	M					
Backflow Devices						
1		Conbraco 4A-205-T2	4A-205-T2			
Control Valves						
14		Rain Bird 100-DVF	100-DVF			
Y-Strainers / Filters						
1		Febco 650A-1"	4305			
Irrigation Accessories						
1		Nelson 9501-100IN	9501-100IN			
1		Rain Bird ESP-4Me	ESP4ME			
1		Rain Bird RSD-BEx	RSD-BEx			
Lateral Line Pipe						
683 ft		Class 200 1"	0			
Mainline Pipe						
182 ft		Class 200 1"	0			

Water Source #1	
Meter Size	5/8 inch meter
Static Pressure	65 psi
Elevation Change	0 ft

Service Line Information	
Pipe Category	Class 200 PVC
Pipe Size	Class 200 1"
Length	5 ft
Velocity	5 fps

Recommendations	
Maximum Recommended Flow	13 gpm
Available Working Pressure	58.39 psi

425 BOLD SUNDOWN
Design pressure all zones 65psi.



Jason Stubblefield
5/11/2017



0 10 20 40

1" = 20'